



**TOWNSHIP OF PEQUANNOCK**  
530 Newark Pompton Turnpike  
Pompton Plains, NJ 07444-1799

**Township Engineer:**

Joseph R. Golden

Ph: (973) 835-5700

Fx: (973) 835-9396

[JGolden@PeqTwp.org](mailto:JGolden@PeqTwp.org)

530 Newark-Pompton Tpk

Pompton Plains, NJ 07444

**Road Opening Permit**

**Date:** \_\_\_\_\_ **Block:** \_\_\_\_\_ **Lot:** \_\_\_\_\_ **Permit Number:** \_\_\_\_\_

Property Owner: \_\_\_\_\_ Phone: \_\_\_\_\_

House Address: \_\_\_\_\_

Cont. Name: \_\_\_\_\_ Phone: \_\_\_\_\_

Cont. Address: \_\_\_\_\_

Description/Purpose of Proposed Work (curb, trench, pipe, etc.): \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Materials: \_\_\_\_\_

Start Date: \_\_\_\_\_ Completion Date: \_\_\_\_\_

\_\_\_\_\_

Equipment to be used (check all applicable):

Rubber Tire Backhoe \_\_\_\_\_ Dump Truck \_\_\_\_\_ (Less than 30,000 GVW)

Rubber Tire Loader \_\_\_\_\_ Saw Cutter \_\_\_\_\_

Jackhammer \_\_\_\_\_ Skid Steer \_\_\_\_\_

Other (list major) \_\_\_\_\_

Size of opening of work limits:

Length: \_\_\_\_\_ Width: \_\_\_\_\_ Depth: \_\_\_\_\_ Comments: \_\_\_\_\_

**Work Plan and Locations (Sketch Below):**

## General Conditions

- A) No opening or excavation in any street shall extend beyond the center line of the street before being backfilled and the surface of the street temporarily restored.
- B) All utilities shall be notified by the applicant prior to commencement of work. The applicant is also responsible for calling the toll-free number for utility locations (800-272-1000).
- C) Pipe drains, pipe culverts, drainage basins, right- of-way monuments and other facilities shall be properly protected from damage by the permittee. All trenches must be uniformly saw cut a minimum depth of 6".
- D) All spoils from an excavation shall be disposed of by the permittee. The Township will not assume any responsibility for dump-site locations. Spoils and other excavation material which cannot be used as backfill must be disposed of in the proper manner by permittee. Any spoils or other excavation material must be removed from the traveled roadway prior to the end of the working day. In the event the spoils or other excavation material is not removed, the Director shall cause such removal and the cost incurred shall be paid by the permittee or deducted from his deposit.
- E) Every permittee shall place around the project such barricades, lights, warning flags and danger signs as shall be approved by the Pequannock Township Police Department for the protection of the public. Barricading and signs shall be in accordance with the regulations set forth in the United States Department of Transportation, Federal Highway Administration, Manual on Uniform Traffic Control Devices for Streets and Highways latest edition. The control of traffic shall conform to the requirements of Chapter 177.
- F) Trench repair shall include quarry process material compacted in 1' lifts to within (5") inches of existing roadway grade. The pavement shall be replaced with (5") inches of hot mix asphalt, in accordance with current New Jersey Department of Transportation standards. The road must be allowed to settle a minimum of 30 days with a maximum of 90 days, at which time the final pavement and all seams shall be infrared treated to ensure the new pavement blends thoroughly with the existing pavement. The timing of the infrared treating operation must conform to the manufacturer's recommendations.

### **The undersigned hereby agrees as follows:**

I (We) hereby agree to be bound by the provisions of the ordinances, specifications and regulations of the Township governing openings in or under Municipal streets and to such special conditions, restrictions and regulations as may be imposed by the Director.

I (We) also agree to be responsible for the opening even though the Township may be required to install a water service in the same trench, providing the original opening was made by the Applicant.

\_\_\_\_\_  
Permittee's Signature

\_\_\_\_\_  
Date

Permit Fee: \$ \_\_\_\_\_

Deposit: \$ \_\_\_\_\_

Insurance: \_\_\_\_\_

**The Amount of the deposit is determined by the Township Engineer and to be held for a minimum of one year after which time, if the work covered under this permit is found to be acceptable by the engineering Department staff, has been performed in conformance with Township standards, and included all required inspections, said deposit will be released.**

Initial Application Approval: \_\_\_\_\_ Date: \_\_\_\_\_  
Township Engineer

Pre-Placement of Material Inspection: \_\_\_\_\_ Date Approved: \_\_\_\_\_

Final Material in Place Inspection: \_\_\_\_\_ Date Approved: \_\_\_\_\_

Inspection for Release of Deposit: \_\_\_\_\_ Date Approved: \_\_\_\_\_

\_\_\_\_\_  
Approved for release of Deposit by Township Engineer

Date Released: \_\_\_\_\_

